

em
17/11/18
T/K

367



BHARAT SANCHAR NIGAM LIMITED
(A Govt. of India Enterprise)
Civil Division No.II, Trivandrum

No. 23(296)/EE-II/BSNL/TVM/2018-19/ 681

Dated: /6 /10/2018.

SCHEDULE OF THE WORK

Name of work: **Construction of state academy of statistical
Administration at Kaimanam, Thiruvananthapuram.**

1. Foundation Stone was laid on 11-01-2018.
2. A/A & E/S received from The Secretary to the Government, Planning & Economic affairs (B) vide Lr.Go.(Rt) No.123/18/plg. dtd:06-03-2018 for an amount of Rs.4,41,00,000/-
3. MOU between BSNL and SASA signed on 05-04-2018.
4. Rs.1,10,55,520/- was transferred to BSNL as the initial advance of 20%.
5. Soil Investigation of the plot was conducted by College of Engineering, Trivandrum in May 2018.
6. Applied for building permit in Trivandrum Corporation .
7. Estimate Technically sanctioned by the Chief Engineer(C), BSNL Kerala Civil Zone, Trivandrum vide Lr.No.26(120)/CE(C)/BSNL./TVM/2018/466 Dtd:19-05-2018 for an amount of Rs.4,40,22,800/.
8. Tender called vide No.54(1)/EE-II/BSNL/TVM/2018-19/334 Dtd:01-06-2018 with date of opening on 18-06-2018 .
9. Tender Approved by Director SASA vide Lr.No.TI/222/2017/SASA(1) dtd:28-07-2018.
10. Lowest Tenderer from M/s.B.Subramoniam & Co. accepted for an amount of Rs.3,96,56,682/- vide Lr.No.23(296)/EE-II/BSNL/TVM/2018-19/488 dtd:02-08-2018.
11. Bank Guarantee No.03000001618 Submitted by the Agency for PG Rs.19,82,834/-
12. Work awarded to M/s. Subramoniam & Co.vide Lr.No.23(296)/EE-II/BSNL/TVM/2018-19/532 dtd:23-08-2018.
13. Agreement signed on 23-08-2018 (Agreement No.12/EE-II/BSNL/TVM/2018-19)
14. Structural and Architectural drawings released
15. Earth cutting and levelling completed by 06-10-2018.
16. 15-10-2018 setting out of the building completed and earth work for foundation trenches to start.

2
Executive Engineer©
BSNL Civil Division No.II
Trivandrum-695009